

McHale

PRE-DELIVERY INSPECTION (PDI)

Dealer:.....	Model: 991/995 trailed wrapper
Full address:.....	Serial No:.....
.....	Date Delivered:.....
Fitter:.....	Date Inspected:.....
Customer:.....	
Full Address:.....	Tel:.....
.....	Mobile:.....
.....	E-mail:.....

ENSURE THAT THE TRACTOR IS OF THE CORRECT SPECIFICATION FOR THIS MACHINE. REFER TO THE OPERATOR INSTRUCTOR MANUAL BEFORE MAKING ANY ADJUSTMENTS!

This machine must be registered on www.mchale.net by the Dealer in order to qualify for Warranty!

1. Check that all accessories are with the Owner/Operator. Check Operators Instruction Manual and Parts Lists.	10. Where the remote control option is supplied with machine ensure it is fitted correctly.
2. Ensure machine is re-assembled correctly. (Refer to all assembly instructions supplied)	11. Check all manual functions on the control unit. Run machine through automatic cycle on the control unit.
3. Ensure that the wheels are correctly fitted (i.e. valve to the outside). Torque wheel nuts correctly.	12. Check for smooth operation of the lift-arm, table, rollers and all moving parts.
4. Check for correct tyre type, tread and pressure. (Tyre inflation pressure is 3.4 bar (50 psi))	13. Check that all electrics and lights function correctly.
5. Ensure drawbar is fitted correctly before coupling machine to tractor. Torque all bolts.	14. Check dispenser(s) are running smoothly & free from damage or grit.
6. When hitched to tractor check that the machine is parallel with the ground. Adjust drawbar if necessary. Attach 7-pin plug for lighting system.	15. The operator must be fully aware of all hazards, controls (electric & hydraulic), all functions & safety devices of both the machine and the tractor.
7. Connect hydraulic hosing to tractor and ensure proper hydraulic setup. Note: Ensure free-flow return to tank.	16. Ensure that the owner/operator reads the operator instruction manual and understands fully all safety & operating aspects of the machine, as described.
8. On electronic machines ensure control-unit power is 12 V direct from battery or a malfunction may occur.	17. Instruct operator on machine maintenance i.e. check chain tensions, adjustments, tyre pressure & wheel nuts, also areas to be greased daily along with all other routine functions.
9. On electronic machines ensure that the control-unit is on the correct program to suit the machine and that it is starting and finishing in the correct position.	

I am satisfied that the above checks have been carried out, and that the machine is complete with all accessories and manuals.

Signed:.....	(Dealer)	Date:.....
Signed:.....	(Owner)	Date:.....

A signed copy of this form is to be retained by both the Dealer and the Customer!



PRE-DELIVERY INSPECTION (PDI)

Dealer:.....	Model: 998 Bale Wrapper
Full address:.....	Serial No:.....
.....	Date Delivered:.....
Fitter:.....	Date Inspected:.....
Customer:.....	
Full Address:.....	Tel:.....
.....	Mobile:.....
.....	E-mail:.....

ENSURE THAT THE TRACTOR IS OF THE CORRECT SPECIFICATION FOR THIS MACHINE
REFER TO THE OPERATOR INSTRUCTOR MANUAL BEFORE MAKING ANY ADJUSTMENTS!

This machine must be registered on www.mchale.net by the dealer in order to qualify for warranty!

1. Check that all accessories are with the Owner/Operator. Check Operators Instruction Manual and Parts Lists.	10. Check oil level & ensure machine runs smoothly with PTO at 600 rpm.
2. Ensure machine is re-assembled correctly. (Refer to all assembly instructions supplied)	11. Check for smooth operation of all moving parts. Check that dispenser trip arms work. Check dispenser rotation speed. Warning: Max. 25 rpm.
3. Ensure that the wheels are correctly fitted (i.e. valve to the outside). Torque wheel nuts correctly.	12. Check that all electrics and lights function correctly.
4. Check for correct tyre type, tread and pressure. (Tyre inflation pressure is 1.75 bar (26 psi))	13. Ensure plastic is applied to the centre of the bale. Adjust bale height to suit.
5. Hitch machine to tractor linkage. Connect PTO shaft. Adjust PTO length if required.	14. Check dispenser(s) are running smoothly & free from damage or grit.
6. Adjust linkage to ensure wrapper is parallel to the ground. Set transportation bar and ensure all pins are secure. Attach 7-pin plug for lighting system.	15. Run the automatic program on the control unit. A bale must be in position to do this.
7. Connect hydraulic hosing to tractor ensuring proper hydraulic setup.	16. The operator must be fully aware of all hazards, controls (electric & hydraulic), all functions & safety devices of both the machine and the tractor.
8. Ensure control unit power supply is 12 V direct from battery otherwise the machine may malfunction.	17. Ensure that the owner/operator reads the operator instruction manual and understands fully all safety & operating aspects of the machine, as described.
9. Ensure the control-unit is on the correct program to suit the bale being wrapped. Check all manual functions from control unit.	18. Instruct operator on machine maintenance i.e. check chain tensions, adjustments, tyre pressure & wheel nuts, also areas to be greased daily along with all other routine functions.

I am satisfied that the above checks have been carried out, and that the machine is complete with all accessories and manuals.

Signed:.....	(Dealer)	Date:.....
Signed:.....	(Owner)	Date:.....

A signed copy of this form is to be retained by both the dealer and the customer.