



PRE-DELIVERY INSPECTION (PDI)

Dealer:.....	Model: R62-72 & R68-78
Full address:.....	Serial No:.....
.....	Date delivered:.....
Fitter:.....	Date inspected:.....
Customer:.....	
Full address:.....	Tel:.....
.....	Mobile:.....
.....	E-mail:.....

ENSURE THAT THE TRACTOR IS OF THE CORRECT SPECIFICATION FOR THIS MACHINE. REFER TO THE OPERATOR INSTRUCTION MANUAL BEFORE MAKING ANY ADJUSTMENTS!

This machine must be registered on www.mchale.net by the dealer in order to qualify for warranty!

1. Check that all accessories are with the owner/operator. Check operators instruction manual and parts lists.	9. Connect hydraulic hosing to the tractor and ensure proper hydraulic setup. Main lift ram hydraulic supply must have float.
2. Ensure machine is re-assembled correctly. (Refer to all assembly instructions supplied)	10. Check all manual & hydraulic functions.
3. Ensure that all items are properly installed and check all bolts & nuts, especially wheel nuts, are torqued correctly.	11. Check for hydraulic leaks, both internal (Creep) and external.
4. Ensure that the wheels are correctly fitted (i.e. valve to the outside). Torque wheel nuts correctly.	12. Check for smooth operation of all moving parts. Ensure LH and RH rotor unit cams are functioning correctly.
5. Check for correct tyre type, tread and pressure. (Tyre inflation pressure is 1.4 bar (20 psi))	13. Use extreme caution when working around sharp tine-points. Always wear protective clothing and gloves!
6. Use minimum CAT 2 link pins when coupling the machine to a suitably sized tractor.	14. The operator must be fully aware of all hazards, controls (hydraulic), all functions & safety features of both the machine and the tractor.
7. Ensure guards, lights and hydraulic hoses are fitted correctly, before coupling the machine to a tractor.	15. Ensure that the owner/operator reads the operator instruction manual and understands fully all safety & operating aspects of the machine, as described.
8. When mounted on a tractor check that the main frame is horizontal. Then adjust to set the required raking height.	16. Instruct operator on maintenance i.e. check mountings, adjustments and areas to be greased daily along with other routine functions.

I am satisfied that the above checks have been carried out, and that the machine is complete with all accessories and manuals.

Signed:.....	(Dealer)	Date:.....
Signed:.....	(Owner)	Date:.....

A signed copy of this form is to be retained by both the dealer and the customer!