



**PRE-DELIVERY INSPECTION (PDI)**

Dealer:.....	<b>Model: McHale F5 &amp; V6 balers</b>
Full address:.....	Serial No:.....
.....	Date Delivered:.....
Fitter:.....	Date Inspected:.....
<b>Customer:</b> .....	
Full Address:.....	Tel:.....
.....	Mobile:.....
.....	E-mail:.....

ENSURE THAT THE TRACTOR IS OF THE CORRECT SPECIFICATION FOR THIS MACHINE  
REFER TO THE OPERATOR INSTRUCTOR MANUAL BEFORE MAKING ANY ADJUSTMENTS!

**This machine must be registered on [www.mchale.net](http://www.mchale.net) by the dealer in order to qualify for warranty!**

1. Check that all accessories are with the Owner/Operator. Check Operators Instruction Manual and Parts Lists.	9. Ensure that the control-unit is on the correct program to suit the machine specification.
2. Ensure machine is re-assembled correctly. (Refer to all assembly instructions supplied)	10. Check both Manual and Auto functions on the control box. Run machine through automatic cycle on the control unit.
3. Ensure that the wheels are correctly fitted (i.e. valve to the outside). Torque wheel nuts correctly.	11. Check for smooth operation of the pick-up reel when machine is run at 540 rpm.
4. Check for correct tyre type, tread and pressure. (Tyre inflation pressure is ● 1.65 bar (24 psi) ● 2.07 bar (30 psi))	12. Check that all electrics and lights function correctly.
5. Hitch machine to tractor, then connect PTO shaft. Adjust PTO length if required.	13. Ensure netter operation and netter-knife are operating correctly.
6. When hitched to tractor check that the machine is level with the ground. Adjust drawbar if necessary. Attach 7-pin plug for lighting system.	14. The operator must be fully aware of all hazards, controls (electric & hydraulic), all functions & safety devices of both the machine and the tractor.
7. Connect hydraulic hosing to tractor and ensure proper hydraulic setup. Note: Ensure free-flow return to tank is fitted where required.	15. Ensure that the owner/operator reads the operator instruction manual and understands fully all safety & operating aspects of the machine, as described.
8. Ensure control-unit power supply is 12 V direct from battery otherwise the machine may malfunction.	16. Instruct operator on machine maintenance i.e. check chain tensions, adjustments, tyre pressure and wheel nuts, also areas to be greased daily and oiler/greaser functions.

I am satisfied that the above checks have been carried out, and that the machine is complete with all accessories and manuals.

Signed:.....	(Dealer)	Date:.....
Signed:.....	(Owner)	Date:.....

**A signed copy of this form is to be retained by both the dealer and the customer.**